

STATE/LOCAL PARTNERSHIP PROGRAM (SLPP) PROJECT SILVA VALLEY PARKWAY / US HIGHWAY 50 INTERCHANGE



Project Description

The Silva Valley Parkway/US Highway 50 Interchange project is located in El Dorado Hills and constructed a new overpass on US Highway 50, on/off-ramps, signalized intersections, and added new bicycle/pedestrian facilities. The purpose of the project was to accommodate planned growth as noted in the County's General Plan as well as the El Dorado Hills Specific Plan.

Current Project Status

The project is complete and was opened and operational on June 1, 2016. A ribbon cutting ceremony was held on July 7 to highlight the successful delivery of this project.

Upcoming Activities

- Final project closeout.



PROJECT FUNDING DETAIL				
Project Phase	Amount Programmed	Source	Status	Project Cost
PA&ED	\$600,000	Uniform Developer Fee (TIM)	Complete	\$600,000
PS&E	\$7,000,000	Uniform Developer Fee (TIM)	Complete	\$7,000,000
ROW	\$15,000,000	Uniform Developer Fee (TIM)	Complete	\$15,000,000
Construction	\$41,000,000	Uniform Developer Fee (TIM)	Complete	\$41,000,000
	\$1,000,000	SLPP	Complete	\$1,000,000
TOTAL	\$64,600,000			\$64,600,000