STIP/CMAQ PROJECT
US HIGHWAY 50/MISSOURI FLAT INTERCHANGE

Project Description
The project modified the existing US Highway 50/Missouri Flat Road interchange and widened the US Highway 50 Weber Creek bridges between the Missouri Flat Road and Forni Road interchanges. The project also widened Missouri Flat Road between Perks Court and Prospector Plaza Drive. The project was split into two phases: Phase 1A consisted primarily of improvements to Missouri Flat Road, and Phase 1B includes improvements to mainline US Highway 50 including the Weber Creek Bridge. Phase 1B-2 includes the bicycle and pedestrian facilities.

Current Project Status
Phase 1A construction is complete. Phase 1A won a national American Public Works Association Transportation Project of the Year award. Phase 1B construction was completed in fall 2012 with the exception of Phase 1B-2 the bicycle and pedestrian facility. The Sacramento Chapter of American Society of Civil Engineers recognized the Phase 1B project as the number one construction project of the year (2013) in the Sacramento area. CMAQ funding was programmed by the EDCTC to Phase 1B-2 on April 7, 2016 in the amount of $1,068,528. The County approved the advertisement of Phase 1B-2 at their meeting on January 3, 2017. Bids are scheduled to be opened on February 1, 2017. Construction is anticipated this summer.

Upcoming Activities (Phase 1B-2)
- Open construction bids February 2017
- Award construction contract spring 2017
- Begin construction summer 2017

PROJECT FUNDING DETAIL				
Project Phase	**Amount Programmed**	**Source**	**Status**	**Project Cost**
Phase 1A	$41,203,740	Local	Const. complete Nov. 2008	$41,203,740
Phase 1B				
PA&ED, PS&E, ROW	$1,600,000	Local		$1,600,000
Construction	$27,500,000	RTIP	Allocated May 2009	$27,500,000
	$2,864,000	SHOPP	Allocated May 2009	$2,864,000
	$5,000,000	State ARRA TE	Allocated May 2009	$5,000,000
	$173,967	ARRA TE	Programmed	$173,967
	$570,000	TCSP	Appropriation 2009	$533,520
Phase 1B-2				
Construction	$1,068,528	CMAQ	Programmed April 2016	$1,068,528
	$138,528	Local	Programmed	$138,528
TOTAL	**$80,118,675**			**$80,118,675**